# DRAFT v0.1 for Minda: MSEM's chronology, per Mikheil Davidans's statement (18 Oct 2026) and exhibits

Prepared by Victoria, 2 Nov 2026. Working note, not for filing. Not legal advice. This is MSEM's account of events as it reads from his statement (104 paragraphs, "his para") and the exhibits in Irina's scans of 21 Oct (MD1 to MD20). It is **their** version, set out in date order. The right-hand column shows what our documents and your v0.7 say. Exhibit text is OCR: check dates against the images. Egita Davidane's statement (MD20) has not been seen.

**Column key.** SAME = our documents agree. DIFF = our documents or v0.7 say something different. NOTE = no direct comparison, or useful context.

| Date and time | MSEM's account | His para / exhibit | Our documents and v0.7 |
|---|---|---|---|
| 24 Nov 2025 | Meeting invitation names him as one of the site managers | 2; MD2 | NOTE: invitation not seen by us |
| 26 Nov | Pre-start meeting at the BBC with Minda; they visit Central Square and Roath Lock; he understood he would manage Central Square and Minda Roath Lock | 2 | SAME: v0.7 para 3 (26 Nov) and para 9 (Minda manages Roath Lock in December) |
| 28 Nov 15:34 | Geoff Smith email to Minda and Mikheil: Fishbone to supply ancillary items | MD8 | NOTE: shows Minda discussed the job with Macdonald that day |
| 1 Dec | Work starts on or about this day | 7 | SAME: v0.7 para 6 (1 Dec); register photographs start 2 Dec (MG1) |
| 2–10 Dec | Emails on dimensions, materials and permits. 10 Dec: "I don't supply anything but I will speak to mindi". A restriction on Saturday deliveries | 4, 9, 11, 39; MD3–MD8, MD10 | NOTE |
| Shortly after start / about two weeks in | Fishbone instructs him to take on Roath Lock as well; no extra management support given | 3, 12–15; MD11 | DIFF on timing: v0.7 para 9 says early January, when Macdonald said one site manager was enough |
| 12 Jan 2026 | Emails to Macdonald about Roath Lock materials (shows him managing Roath Lock) | MD11 (seen) | SAME |
| 21 Jan | Liam Price criticises lack of daily progress briefings at Roath Lock, but says the work is good | 16; MD11 | NOTE: email not seen by us. Helps on management. |
| 30 Jan 07:45 | His programme update to Liam Price: two weeks remain; second fix, testing, commissioning, cleaning and handover | 30; MD11 | NOTE: his own timetable points to handover around 13 Feb |
| 30 Jan | Meeting about completing a phase of the **Roath Lock kitchens** (him, Dave Macdonald, a client rep, Liam Price); no complaint about quality. The group then spends 40–60 minutes at Central Square | 25–29, 32 | DIFF: v0.7 para 10 calls it a "pre-handover meeting at the site" |
| 30 Jan 09:20 | (His phone calls Minda's number, 1m 13s) | MD14 | v0.7 para 10: he phoned "after the meeting" |
| 2 Feb | Minda attends Cardiff briefly about a project vehicle; WhatsApp messages (MD17) | 33 | DIFF: v0.7 is silent. Andrejus stayed at Cardiff Atlantic Wharf on the night of 2 Feb |
| Early Feb | Phone discussions with Fishbone about both projects | 35; MD14 | NOTE: bills are in Egita's name |
| 3 Feb 10:47 | (His phone calls Minda's number) | MD14 | Minda's records: two outgoing calls on 3 Feb, each under 30 seconds |
| On or about 6 Feb | He sees gaps after the partition columns go in, and phones Minda and Andrejus to say finishing work is needed | 36; MD14 (6 Feb 15:35, 2m 37s) | DIFF: v0.7 para 12 says he raised no problem |

| Date and time | MSEM's account | His para / exhibit | Our documents and v0.7 |
|---|---|---|---|
| Early Feb | He says experienced joiners and a mastic operative are needed; Fishbone says it will try to source operatives and Sebastian is discussed | 37, 38 | DIFF: v0.7 para 12 says he did not ask for help. Pabis was in Guernsey until 12 Feb (ferry) |
| Early Feb | Weekend work discussed: his concerns were security, permits and access, not refusing help | 39–40, 97; MD10, MD16 | DIFF: v0.7 paras 12–13 say he said he was not working the weekend |
| 6 Feb | Sign-in photographs end (register 2 Dec to 6 Feb) | 10; MD12 | SAME: MG1 |
| 9 Feb | Minda and Andrejus attend Central Square, "following our earlier telephone discussions". Plumbing second fix still under way; some wall panels cannot be fitted. He points out gaps, mastic needs and other finishing items | 17–19, 41–44 | DIFF: v0.7 says nothing about a visit. No ticket, hotel or call shows you in Cardiff; a London hotel was booked for Andrejus at 12:51 |
| 9 Feb | Café meeting in the BBC building. He asks for experienced joiners and a mastic operative; Fishbone confirms more operatives will come | 45–46 | DIFF |
| 9–10 Feb | He says the purpose of the visit was the end of the Roath Lock kitchens and the start of the Roath Lock toilets | 18 | NOTE |
| 10 Feb 10:27 | WhatsApp video to Minda, in Russian: door gaps on one door; asks Minda to phone him; MD13-V1 on the SD card; no text accompanied it | 19, 48, 98 | DIFF: v0.7 para 14 says a damaged panel with a colour label |
| 10 Feb 10:36 | (His phone calls Minda's number, 1m) | MD14 | Minda's 13:03 call is in MG6 |
| 10 Feb 14:35, about 15:19 | (His phone calls Andrejus's number) | MD14 | NOTE |
| 10–11 Feb | Further operatives, including Danila, Alex and Raitis, attend | 47 | NOTE: "Danila" is probably Drulia, but he never says so |
| 11 Feb | Danila attends and starts remedial work; not enough time that day | 22 | DIFF: v0.7 para 15 has Drulia at Central Square from 12 Feb |
| 12 Feb morning | He collects Danila from Roath Lock, then returns to Central Square | 55 | SAME: v0.7 para 15 (Drulia at Roath Lock) |
| 12 Feb | Pre-handover inspection: him, Danila, Liam Price, a client rep and the architect. He goes round briefly and then the party continues without him; a client rep says a snagging list will be sent to him. He understood it was a pre-handover inspection, not the final handover | 51–52, 56–57, 62 | SAME on the day; DIFF on description. J4's list (MG7, 15:11) says "snagging meeting today" and "delay handover" |
| 12 Feb 10:50, 13:00 | (His phone calls Minda's number, 1m 52s and 3m 06s) | MD14 | NOTE |
| 12 Feb | Another week could be made available; he passes this to Fishbone | 64 | NOTE: ask Minda |
| 12 Feb | He never receives the snagging list from anyone but Danila by WhatsApp | 60; MD15 | NOTE: the Telegram circulation screenshot is at MD15 |
| 12 Feb | Phone calls after the inspection; Minda says Dave Macdonald is unhappy with the list | 58, 63 | NOTE |
| 12 Feb 20:31 | Emails BBC parking for level -2 access at 09:00 on 13 Feb | 66; MD16 | NOTE |

| Date and time | MSEM's account | His para / exhibit | Our documents and v0.7 |
|---|---|---|---|
| 13 Feb morning | Parking authorises access (08:50); he clears rubbish and moves the site office to Roath Lock; moves between the two sites | 66–67, 69 | NOTE |
| 13 Feb 11:17, 12:23 | Books parking for Sebastian 13:00 to 18:00; replies about the Sunday road closure | 68; MD16 | NOTE: Pabis was on a Guernsey to Portsmouth ferry until 15:45 on 12 Feb |
| 13 Feb 12:57, 13:38 | Emails Geoff Smith about silicone: "mindi send me a Sebastian and Daniela. And they doing the snagging" | 59; MD16 | DIFF: v0.7 para 19, "noon" |
| 13 Feb | Phone call with Minda; he says Minda told him to explain the site to Sebastian and go home | 70–73, 79, 96 | DIFF: v0.7 para 20. His own bill shows no call from his phone to Minda or Andrejus on 13 Feb |
| 13 Feb | Explains the job to Sebastian, takes him to the permit office, introduces him to Building Management | 72 | NOTE |
| 13 Feb 15:16 | Geoff Smith: "the complete project is an unmitigated disaster"; "Are these your guys or Minda's?" | 61; MD16 | SAME |
| 13 Feb 16:05 | His reply: "They wasn't my guys. I got blamed for everything and got removed. I am on the way home" | 59, 61, 71; MD16 | NOTE: not said who removed him |
| 13 Feb | He says he left the project on his understanding of Minda's instructions | 73, 79 | DIFF: v0.7 paras 19–20 |
| 13 Feb | Invoice 552 paid | 80 | SAME |
| 14 Feb onward | He says no one asked him to return or alleged abandonment | 75–77 | NOTE: v0.7 para 20 mentions only the signage messages |
| 15 Feb | Invoice 554 (£1,891 gross) issued | 83; ED1 | SAME: emailed 15 Feb 16:29 |
| 18 Feb | Phone conversation with Minda about Welsh signage; MD14 call "15:20" | 74; MD14 | DIFF: his bill shows 14:24, from his phone. v0.7 para 20 says a WhatsApp, no reply |
| 22 Feb 15:10 | WhatsApp to Minda asking why payment due on Friday had not arrived; 16:07 a similar message to Andrei | 86; MD17 | SAME: v0.7 para 20 |
| 23 Feb 13:11 | Minda replies in Russian: his own payment delayed until handover, he hopes to be paid that week | 86; MD17 | SAME |
| 27 Feb 17:09, 17:25 | He asks again; Minda says handover on Monday (crossed-fingers emoji), then a call to discuss closing | 87; MD17 | SAME. v0.7 adds "Ok, thanks" |
| 3 Mar | Egita emails for the payment position | 88; ED2 | NOTE |
| 6 Mar | Letter Before Action | 89; ED3 | NOTE |
| 16 Mar | Final notice before court claim | 89; ED4 | SAME: Chronology and v0.7 |
| 18 Mar 10:35 | Minda's email disputing the invoices (poor management, defects, three subcontractors for two weeks) | 78, 90; ED4 (MD20) | SAME: MG9 |
| 18 Mar 11:38 | Egita's reply: first time concerns raised; he was "removed immediately after receiving" the snagging list; asks for photographs, reports, invoices | 91; ED5/ED6 | NOTE: ask whether anything was sent |
| 27 Mar | Egita asks again for documents; none had been supplied | 92, 94 | NOTE |

| Date and time | MSEM's account | His para / exhibit | Our documents and v0.7 |
|---|---|---|---|
| 7 Apr | Second Letter Before Action: net £3,031.20, 14 days | 93; ED7 | NOTE |
| After 7 Apr | Proceedings started | 95 | NOTE |
| 14 Oct 2026 | Ryan Andrews's statement (one-line favourable answers) | 101; MD18 | NOTE: his involvement on site is not described |
| 18 Oct 2026 | Mikheil signs his statement | | NOTE |
| 19 Oct 2026 | References (MD19): Matt Smith (MCS Interiors, unsigned reference for 2012–23); Jason Moore (Moore Stone Interiors, employed since 27 Apr 2026; copy unsigned) | 102–103 | NOTE: not eyewitness evidence |

## Invoices (his paras 80–85)

- Invoice 552 paid 13 Feb.
- Invoice 553: £1,898 gross, CIS £379.60, net £1,518.40.
- Invoice 554: £1,891 gross, CIS £378.20, net £1,512.80.
- Net unpaid £3,031.20, addressed to Fishbone Drylining Ltd (the former name of Fishbone Construction Ltd, changed 31 Oct 2024).

## What his case rests on

1. He was site manager of two sites without extra support (paras 12–15).
2. Defects were visible and shown to Fishbone on 9 Feb and by the 10 Feb video (paras 19, 44, 48).
3. Fishbone supplied and chose the operatives; he did not (paras 5, 99).
4. He left on Minda's instruction on 13 Feb, not by abandonment (paras 71, 73, 79).
5. Fishbone first complained on 18 Mar (para 78).