# DRAFT v0.2 for Minda: Fishbone's chronology (table), rebuilt from v0.8, the emails and MSEM's exhibits

Prepared by Victoria, 2 Nov 2026. Same table style as v0.1 (`Fishbone-Chronology-from-v0.7-and-documents`), now in strict date order and with the findings from the collected Central Square emails. Working note for hearing preparation. **Not for filing and not a replacement for the Chronology already filed (FC0000004).** Not legal advice. Whether and how to correct the filed Chronology is for the court office or an adviser. Points that depend on you or on a witness who has not yet answered are marked **[CONFIRM]**. Times are UK time. The narrative version is `NEW-Fishbone-Chronology_DRAFT_v0.2`.

**Basis column.** DOC = a document we hold (email, invoice, booking, your call records MG6). V0.8 = your statement draft. MSEM-DOC = an exhibit of theirs (OCR of Irina's scans; check dates against the images). WITNESS = what a witness told you (hearsay until they confirm in writing). **Email file refs** are message numbers in the Central Square email file.

| Date and time | Fishbone's account | Basis | Notes |
|---|---|---|---|
| Before 26 Nov 2025 | Macdonald Joinery asks you by phone to take over the site management of the BBC Cardiff toilet job (FC2520) | V0.8 para 3 | Oral only |
| 24 Nov 11:16 | Andrew Macdonald emails: works start Monday 1 Dec; "Our Site Managers will attend ... Minda Gaudiesius, Mikheil Davidans" | DOC (email 43; MG11) | Names both of you. MSEM holds the same email (MD2) |
| 26 Nov 11:00 | Pre-start meeting at Central Square, led by Liam Price (EMCOR). You and Mikheil attend | DOC (email 43); MSEM agrees (his para 2) | |
| 27 Nov 09:06 | Andrew Macdonald to you: "BBC Cardiff Site Set-Up", delivered Monday 11:00 (hoarding, rubble trucks, H&S files, first aid) | DOC (email 54) | |
| 28 Nov 15:34 | Geoff Smith to you and Mikheil: Fishbone to supply ancillary items (fixings, adhesives, **silicones**) and invoice accordingly | DOC (email 79); MSEM-DOC (MD8) | **Risk:** silicone was Fishbone's to supply. 10 Dec Mikheil: "I don't supply anything but I will speak to mindi" (email 164) |
| 1 Dec 07:53 | Liam Price: "the 2 projects starting today" | DOC (email 82; MG11) | |
| 1 Dec 08:44 | Mikheil: "1st induction is this morning 9 am". 11:51 Ryan Andrews: "Thank you for your help this morning" | DOC (emails 84, 88; MG11) | **Mikheil on site on 1 Dec: confirmed.** The register photographs start 2 Dec (MG1) |
| 1 Dec 09:39, 09:44 | You email BBC security about a delivery of site set-up, van NJ17CWK, driver Mindaugas Gaudiesius | DOC (emails 86, 87) | You were in Cardiff that day |
| 1 Dec onward | Terms with Mikheil: verbal, £300 a day, no written agreement, no fixed end date; fuel and accommodation agreed; full Friday paid only if all works completed on schedule (oral). Telegram group created 1 Dec | V0.8 paras 4–5, 8 | The Friday condition rests on your word |
| 2 Dec to 6 Feb | Mikheil posts daily progress and sign-in register photographs to the Telegram group | DOC (MG1); MSEM-DOC (MD12) | Register ends 6 Feb; none for 9–13 Feb |
| Dec | You are site manager at Roath Lock; Mikheil at Central Square | V0.8 para 9; MSEM agrees (his para 2) | Mikheil says he was told to take Roath Lock too "about two weeks" after the start (his paras 3, 12) |
| Dec | Fishbone supplies and pays the labour: two Torin carpenters and Raitis Bikovs; Mikheil directs them as site manager | V0.8 para 7 | Mikheil: no authority over labour (his paras 5, 99). Bikovs's own emails: mainly Roath Lock kitchens; at Central Square Wed 11 Feb and Mon 16 Feb only |

| Date and time | Fishbone's account | Basis | Notes |
|---|---|---|---|
| 7 Jan 2026 13:07 | Liam Price (EMCOR) to Macdonald, copying you: he has been told Mikheil is managing both sites and needs a manager at both at all times | DOC (thread "Site Management"; MG13) | Both-site management had started by 7 Jan, not mid-December |
| First working week of Jan | Macdonald tells you by phone it is unhappy with costs and one site manager is enough for five operatives; you leave Mikheil as site manager on both | V0.8 para 9 | **[CONFIRM]** against the 7 and 12 Jan emails and when you told Mikheil |
| 12 Jan 10:28 | Andrew Macdonald: an "English-speaking working Site Foreman on site at Roath Lock", named Oleksii 'Alex' Starovoitov | DOC (MG13) | Rebuts Mikheil's "no extra management support" (his para 15). His 12 Jan emails show him working on Roath Lock (MD11) |
| 17 Jan | You and Andrejus fly Kaunas to Edinburgh, then train to Newcastle | DOC | Whereabouts only |
| 21 Jan 08:22 | Liam Price: Roath Lock management "completely unacceptable", no daily FM briefing; "Work has progressed well and the quality of work is good". 15:12 you reply that "Mikheil and Alex every morning will have little meetings with FM" | DOC (emails in thread; your reply) | Shows you instructed Mikheil to brief the FM team |
| 23 Jan | Two adults travel Cardiff to London | DOC (LNER) | **[CONFIRM]** who travelled |
| 26 Jan 20:30 | Darren Burns (Currie & Brown, principal designer) to Mikheil, after a site visit: "Sites were in good order and there were only 2 minor actions raised in Roath Locks" | DOC (email 331 thread) | **Adverse.** MSEM may use it |
| 26–30 Jan | Raitis Bykovs at Travelodge Cardiff Atlantic Wharf (PO FC2521) | DOC | PO FC2521 is not the Central Square job number |
| 29 Jan | Pabis and Mr Kogut go to Guernsey (Premier Inn, 29 Jan to 6 Feb) | DOC; Minda 2 Nov | Pabis does not return until the 12 Feb ferry |
| 30 Jan 09:20 | Call from Mikheil's phone to your number (1m 13s) | MSEM-DOC (MD14) | |
| On or about 30 Jan | A meeting at the BBC. You did not attend. Same day Mikheil phones you, says he needs to finish and will be ready for handover; no mention of defects or need for help | V0.8 para 10 | **[CONFIRM]** who told you it was a pre-handover meeting, and when he phoned. No email about this meeting. Mikheil: a Roath Lock kitchens meeting, then 40–60 minutes at Central Square (his paras 25–29) |
| 2 Feb | **You and Andrejus visit the Central Square site.** You travel in NJ17CYK from Newcastle to Cardiff, you driving (tracker: about 08:00 to 15:00, 5h 28m). Andrejus stays at Cardiff Atlantic Wharf (1 night, booked 09:44) | Minda 2 Nov; DOC (Radius weekly report 2–8 Feb; Travelodge 161420982) | Mikheil says you attended briefly on 2 Feb about a project vehicle (his para 33) and that you and Andrejus visited on 9 and 10 Feb (his paras 17, 42–45). **[CONFIRM]** time of the visit, who you saw, whether Mikheil walked you round, what he showed you and what was said |

| Date and time | Fishbone's account | Basis | Notes |
|---|---|---|---|
| 3 Feb | You and Andrejus are in Cardiff. Tracker: CYK drives back to Newcastle with you both, 6h 11m on the day, arriving about 22:30 to 23:00. Drulia starts as site manager on FC2602, Roath Lock toilets. Your two outgoing calls, each under 30 seconds. 10:47 call from Mikheil's phone to yours | Minda 2 Nov; DOC (Radius weekly report 2–8 Feb); V0.8 para 15; MG6; MD14 | Your presence in Cardiff on 3 Feb is supported by the tracker. **[CONFIRM]** what you both did and saw at Central Square on 2 and 3 Feb, and when you left. **The "9 Feb visit" in the filed Chronology is, on your account, the 2 Feb visit.** The Chronology and Mikheil both describe a site visit by you and Andrejus with a café meeting (Mikheil: 9 Feb); the documents and your account place it on 2 Feb. MSEM will say you saw the state of the works then. Pabis was in Guernsey |
| 3 Feb 18:20 | Cardiff flat booked for 6–13 Feb, 3 adults, guest Andrejus; Drulia forwards the confirmation | DOC | **[CONFIRM]** who stayed |
| 4 Feb 15:32 | Dave Newell (J4) asks Macdonald and Liam Price: "Does Thursday next week work for a final site meeting for the WCs?" | DOC (in email 326; MG12) | |
| 5 Feb 09:01 | You phone Mikheil (about 1 minute). You ask whether he needs spare labour and whether he is working the weekend. He says he is in control, not working the weekend, "not to worry". He asks for no help and reports no problem | V0.8 para 12; DOC (MG6) | Mikheil says he raised gaps and finishing needs by phone around 6 Feb (his para 36); his phone called you at 15:35 on 6 Feb. **[CONFIRM]** |
| 5 Feb 11:20, 11:26 | Geoff Smith asks you to measure a vanity unit top; you reply with a photograph taken at 11:23 | DOC (emails 323–325) | **[CONFIRM]** who took the photograph; if Mikheil sent it, it shows contact that morning |
| 6 Feb 12:43, 13:01 | David Macdonald forwards Newell's email: "Please see date for snag and handover of the toilets." You reply: "Yes, Thursday perfect." (Thursday = 12 Feb) | DOC (emails 326, 327; MG12) | **The 12 Feb date reached you in writing on 6 Feb.** V0.8 para 6 corrected |
| 6 Feb 15:35 | Call from Mikheil's phone to your number (2m 37s) | MSEM-DOC (MD14) | He says this was about gaps (his para 36). Last sign-in photograph 6 Feb (MG1) |
| 7 Feb (Sat) | Programme shows testing and commissioning starting | DOC (MG2) | Both buildings open at weekends |
| 8 Feb 18:32 | MSEM invoice 553 (£1,898; £1,518.40 net; due 20 Feb), copied to Mikheil. Drulia's invoice (15 Feb): "08.02.2026 Cardiff bbc, 6 days" | DOC (email 329, 337) | Reminder 22 Feb 15:06 (email 354) |
| 9 Feb | The programme's snagging meeting does not take place; the final site meeting is the Thursday 12 Feb one | V0.8 para 6; DOC (6 Feb emails) | The emails do not say 9 Feb was cancelled. **No email mentions a 9 Feb visit.** A London hotel was booked for Andrejus that day (12:51). Mikheil: you and Andrejus attended and met him in the café (his paras 42–45). **[CONFIRM]** |
| 10 Feb 10:27 | Mikheil sends you a WhatsApp video | MSEM (his para 48) | Your account (v0.8 para 14): a damaged panel with a colour label. His: door gaps, in Russian. **Check the WhatsApp export and the video** |
| 10 Feb 10:36 | Call from Mikheil's phone to your number (1 minute) | MSEM-DOC (MD14) | |

| Date and time | Fishbone's account | Basis | Notes |
|---|---|---|---|
| 10 Feb 13:03, 13:35 | You phone him about the panel; he sends a photograph of the panel label | DOC (MG5, MG6) | Only problem he raised with you in writing. 18:18 his email to you [331] about a Roath Lock toilets visit has no defect content |
| 10 Feb 14:35, about 15:19 | Calls from Mikheil's phone to Andrejus's number | MSEM-DOC (MD14) | |
| 11 Feb 11:55–14:19 | Fishbone books a Guernsey to Portsmouth ferry for 12 Feb for Sebastian Pabis and Anton Kogut with van NJ17CWK (£711.81 quoted); Andrejus's number (number in the email file) given | DOC (info@, Brittany Ferries) | Mikheil says "Danila" started remedial work at Central Square on 11 Feb: **[CONFIRM]** with Drulia. Bikovs at Central Square on Wed 11 Feb (his own email) |
| 12 Feb 10:50, 13:00 | Calls from Mikheil's phone to your number (1m 52s; 3m 06s) | MSEM-DOC (MD14) | |
| 12 Feb | Final site meeting at Central Square. You were not there | V0.8 paras 15–16 | **[CONFIRM]** who attended for Fishbone and whether Drulia was there. Mikheil: he went round briefly and was told a list would follow (his paras 51–57) |
| 12 Feb 13:24, 13:30 | Pabis booked at Travelodge Bridgend Pencoed 12–16 Feb; Drulia 13–16 Feb | DOC | Pabis was on the ferry (08:15 Guernsey, 15:45 Portsmouth) and could not have attended the 12 Feb meeting |
| 12 Feb 15:11, 15:32 | Dave Newell emails 16 snagging items "following the snagging meeting today"; "We will need to delay handover until items 1–16 are complete". David Macdonald forwards: "This is just the start of it" | DOC (email 332; MG7) | List: set-out of cubicles and floor, silicone, aligning panels, shadow gaps, bubbles on doors, damaged edges |
| 12 Feb 20:31 | Mikheil asks BBC parking for level -2 access at 09:00 on 13 Feb | MSEM (his para 66; MD16) | |
| 13 Feb 11:17, 12:23 | Mikheil books parking for Sebastian from 13:00 to 18:00 | MSEM (his para 68; MD16) | |
| 13 Feb 11:41, 11:47 | Dave Newell sends you two Teams invitations, "Cardiff": first 12:00–12:30, then moved to **14:00–14:30**; invitees Macdonald, Price, you | DOC (emails 333, 334; MG14) | Mikheil was not invited. The invite does not show whether you joined; check the Teams record |
| 13 Feb 12:57, 13:38 | Mikheil emails Geoff Smith about silicone; "mindi send me a Sebastian and Daniela. And they doing the snagging" | MSEM-DOC (MD16) | He was working on 13 Feb after noon |
| 13 Feb | You join the Teams meeting on your way to Cardiff; arrive that night; not on site | V0.8 para 17 | **[CONFIRM]** where you travelled from and why Andrejus had a room at Travelodge Kings Cross for 13 Feb (booked 10 Feb). **His phone shows no call to you or Andrejus on 13 Feb.** No email from you on 13 Feb |

| Date and time | Fishbone's account | Basis | Notes |
|---|---|---|---|
| 13 Feb 15:16 | Geoff Smith: "an unmitigated disaster"; "Are these your guys or Minda's?" | MSEM-DOC (MD16) | |
| 13 Feb 16:05 | Mikheil: "I got blamed for everything and got removed. I am on the way home." | MSEM-DOC (MD16) | You say you did not tell him to leave or go home (V0.8 para 20). He does not say who removed him |
| 13 Feb | Invoice 552 paid. Safer wording: Mikheil "left on 13 February" | V0.8 para 21 | "Around noon" is hearsay and conflicts with his emails |
| 14 Feb | You and Andrejus go to the site and plan the rectification with Drulia and Pabis. They tell you he has left, in their words had "finished his ten-week project", and was on site on 13 Feb | V0.8 para 19 (WITNESS) | **[CONFIRM]** each confirms in writing. Pabis could first reach Cardiff on the night of 12 Feb |
| 13 Feb to 1 Mar | Fishbone pays for labour and materials to put the work right: Snag Doctor £530.00 (INV-0622 £636.00 with VAT, emailed 15 Feb); Kogut £1,400.00; Drulia £2,300.00 (Central Square days from 13 Feb); Pabis £3,730.69 (employment cost); Bikovs £112.50 (Mon 16 Feb overtime); Starovoitov £308.75 (16 Feb) | V0.8 paras 23–24; DOC (Rachel, QuickBooks, invoices; MG10) | Evidenced £8,381.94; claimed £7,997.25. Kogut's own emails carry January dates (16, 24 Feb, 2 Mar); needs his written confirmation |
| 15 Feb 16:29 | MSEM invoice 554 (£1,891 gross; £1,512.80 net) | DOC (email 336) | You accept he worked the days in 553 and 554 |
| 18 Feb | You message Mikheil on WhatsApp asking where the signage is; no reply | V0.8 para 20; DOC (MG5) | His phone called yours at 14:24 that day (MD14; he says 15:20). **[CONFIRM]** whether you spoke |
| 19–20 Feb | "WC sign" emails: the sign is "not sent to site as yet" | DOC (emails 345–353; MG8) | |
| 22 Feb 15:06, 15:10 | Automatic reminder for invoice 553; four minutes later his WhatsApp asking for payment (and a similar message to Andrei at 16:07) | DOC (email 354); MSEM (his para 86) | |
| 23 Feb 12:56, 12:58 | David Macdonald asks that the main toilets be completed for Wednesday. You reply: "Guys is working there. They managed to move panels. One cubicle has been finished before lunch." | DOC (emails 355, 356; MG8) | |
| 23 Feb 13:11 | You reply to his WhatsApp that Fishbone's payment is held until handover | V0.8 para 20; DOC (MG5) | The reason you gave at the time was not the defects |
| 27 Feb 17:09, 17:25 | He asks again; you say handover is Monday, then you will call to discuss closing the matter; he replies "Ok, thanks" | V0.8 para 20; DOC (MG5); MSEM (his para 87) | |
| 3 Mar 17:00 | Egita Davidane emails: invoices overdue, asks status, reason and date | DOC (email 363) | First written chase from MSEM |
| 6 Mar | Letter before action | DOC (email 365) | |
| 16 Mar 16:00 | MSEM's "Final Notice Before Court Claim" for invoices 553 and 554; reminders for both | DOC (emails 373–375) | |

| Date and time | Fishbone's account | Basis | Notes |
|---|---|---|---|
| 18 Mar 10:34 | You dispute the invoices in writing: incomplete works, delay, defects, site management, remedial cost. 11:38 Egita replies asking for photographs, reports and invoices | DOC (emails 377–379; MG9) | Your email says "numerous telephone calls": your records show two calls on 3 and 5 Feb |
| 27 Mar, 7 Apr | Egita asks again for documents; second letter before action (net £3,031.20, 14 days) | MSEM-DOC (ED6, ED7) | **[CONFIRM]** whether anything was sent. MSEM says nothing was |
| 13 and 15 May | Chronology prepared and registered (FC0000004) | DOC | Contains errors listed below |

## Figures

- MSEM's net claim: £3,031.20 (553: £1,898 less £379.60 CIS; 554: £1,891 less £378.20 CIS).
- Fishbone's counterclaim: £7,997.25 claimed; £8,381.94 evidenced.
- Net counterclaim if allowed: £4,966.05.

## What changes from the Chronology we filed (FC0000004)

1. "Following the handover inspection on **12** Feb Mikheil left the site and ceased communication": his emails show he worked on 13 Feb and wrote at 16:05; he messaged about pay on 22 and 27 Feb. Use **13 Feb**.
2. "Mikheil attended the 30 Jan pre-handover meeting on behalf of Fishbone": no document shows this; he says it was a Roath Lock meeting.
3. "Several telephone discussions" on 2–6 Feb: your records show calls on 3 and 5 Feb only; his phone called you on 3 and 6 Feb.
4. "9 Feb site visit by you and Andrejus": no document supports it.
5. "Two additional subcontractors Sebastian and Dainius dispatched on 12 Feb": Pabis was crossing from Guernsey.
6. The remedial-works section appears twice and the £ figure is written two ways.

## What I would not put in any statement until confirmed

- Where you and Andrejus were on 3, 8, 9 and 13 Feb.
- What Mikheil said on 30 Jan, 3 Feb, 6 Feb and 18 Feb.
- The J4 call (the 12 Feb date is in writing; a phone call is not documented).
- What Pabis and Drulia saw first-hand on 13 Feb.